

Part 3: Construction safety checklist

Personal protective equipment (PPE) at the worksite	Yes	No	N/A	Comments
Hard hats: Supplied by employer and worn when required				
Boots: Supplied by employer and worn when required				
Hearing protection: Supplied by employer and worn when required				
Eye protection: Supplied by employer and worn when required				
Respiratory protection: Supplied by employer and worn when required				
Gloves: Supplied by employer and worn when required				
Ladders at the worksite	Yes	No	N/A	Comments
Correct size for the job				
Used correctly, firm foundation, fully opened, etc.				
Free from obvious defects				
Extend more than three feet above support				
Scaffolds at the worksite	Yes	No	N/A	Comments
Fall protection used if over 10 feet tall				
Set up on level, stable footing				
Platform is appropriate width for type of scaffold				
Fall protection at the worksite	Yes	No	N/A	Comments
Fall protection provided for heights 6 ft. or more				
Slide guards are installed across full width and all sides				
Guardrails are constructed sturdily				
Machine Hazards; are power tools and machines used at site	Yes	No	N/A	Comments
Workers have appropriate PPE and keep clothing away from machinery				
Workers are trained on the use of power tools				

Heavy machinery / building equipment	Yes	No	N/A	Comments
Workers are trained on the proper procedures to safely operate all pieces of equipment they will be working with				
Workers are aware of surroundings. Be aware of swing radius. When digging all underground utilities, such as sewer, water, gas and electrical, have been identified and clearly marked				

Heat stress; is heat a major problem at this site	Yes	No	N/A	Comments
Are workers provided with enough water and appropriate rest breaks				

Electrical hazards; are present at this worksite	Yes	No	N/A	Comments
Work on electrical circuits or energized equipment is begun only after all power sources have been identified, de-energized and locked out or tagged out.				
Overhead and underground electrical power lines are located, identified, and avoided				

Actions or changes	Yes	No	N/A	Comments
Talked to your organizers about health and safety concerns and possible changes/training				
Talked to foreman or contractor about health or safety concerns				
Suggested changes in equipment or procedures				
Are Covid 19 prevention guidelines in place?				